Completion Report

1	Name of Wok	Improvements to drains & Providing Asphalting to roads at Havnoor layout & Surroundings in Ward No 14, Bagalagunte
2	Sanctioned Estimate No.& Date	SE/DZ/TS/122/21-22, Dt.22.06.2021
3	Head of Acount which is Chargeable	P-3702
4	Enstrument Order No. & Date	EE/DD/WO895 /22-23, Dt.19.07.2022
5	Name of Contractor	Shivalingaiah Sathish
6a	Time Stipulated for Completion of work	120 days
b	Delay in execulation of work	EOT APPROVED
7	Measurement recorded in MB	MB. 4883
	Page No	488232 To 488236
8	check Measurment of the Asst	15.06.2023
	Exe. Eng./ Exe.Eng. On	-
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
100.00	Rs 9266113 =/-	-	Rs 733887 =/-

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore - 560 057.